

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: **USED EQUIP** **SITE:** **HQ YARD** **Job#**

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date:	03/25/07
Tested By:	Luke Sarringhaus
Title:	TECHNICIAN
Tested At:	100%
Ambient Temp:	74°

Engine Model:	3516C	Serial Number:	SFJ00697	KW:	2000
Generator Mfg/Model:	SR4-GD	Serial Number:	G5H01042	PF:	1
Control Panel Mfg:	CAT	Serial Number:	EMCP4.2		

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>30</u>	PSI	Over-speed:	<u>2120</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>225</u>	°F	Hours Before:	<u>205.1</u>	Hours After:	<u>207</u>

Test Load/Duration: 1 Hr 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

Title: _____

By: _____

Title: TECH _____