

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: **USED EQUIP** SITE: **HQ YARD** Job#

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date:	05/15/25
Tested By:	Dillon Brown
Title:	TECHNICIAN
Tested At:	100%
Ambient Temp:	81°F

Engine Model:	Qsx15-G9	Serial Number:	79122892	KW:	500
Generator Mfg/Model:	DEFK-5737120	Serial Number:	I050833691		
Control Panel Mfg:	Power Command	Serial Number:	PCC 2100		

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>30</u>	PSI	Over-speed:	<u>2120</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>225</u>	°F	Hours Before:	<u>369</u>	Hours After:	<u>370</u>

Test Load/Duration: 1 Hr 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

Title: _____

By: _____

Title: TECH _____