



MacAllister Machinery Company, Inc.  
7515 East 30th Street  
P.O. Box 1941  
Indianapolis, Indiana 46206  
(317) 545-2151

# LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job#           

### Pre-Start up Checks:

|          |                                                          |          |                               |
|----------|----------------------------------------------------------|----------|-------------------------------|
| <u>X</u> | 1. Eng. Oil Level                                        | <u>X</u> | 4. Safety ground connected    |
| <u>X</u> | 2. Coolant Level                                         | <u>X</u> | 5. Circuit breaker open (off) |
| <u>X</u> | 3. Generator and load bank<br>connected for proper volts |          |                               |

Test Date: 01/30/25

**Tested By:** Ryan Beck, Brandon Mounce

**Title:** TECHNICIAN

Tested At: 100%

Ambient Temp: 44 F

|                      |                |                |                 |     |             |
|----------------------|----------------|----------------|-----------------|-----|-------------|
| Engine Model:        | <u>3516</u>    | Serial Number: | <u>BDP00821</u> | KW: | <u>2000</u> |
| Generator Mfg/Model: | <u>SR4B</u>    | Serial Number: | <u>4FN02417</u> | PF: | <u>1</u>    |
| Control Panel Mfg:   | <u>EMCP4.4</u> | Serial Number: |                 |     |             |

**Engine Safeties - Operational Test and/or Set Points:**

|                   |            |     |               |              |              |              |
|-------------------|------------|-----|---------------|--------------|--------------|--------------|
| Low Oil Pressure: | <u>30</u>  | PSI | Overspeed:    | <u>2120</u>  | RPM:         | <u>1800</u>  |
| Hi Water Temp:    | <u>225</u> | °F  | Hours Before: | <u>7,769</u> | Hours After: | <u>7,770</u> |

**Test Load/Duration:** 1 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

**By:** \_\_\_\_\_

By: \_\_\_\_\_

**Title:**

**Title:** TECH \_\_\_\_\_