



CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 8488575

<u> X </u>	1. Eng. Oil Level	<u> X </u>	4. Safety ground connected
<u> X </u>	2. Coolant Level	<u> X </u>	5. Circuit breaker open (off)
<u> X </u>	3. Generator and load bank connected for proper volts		

Tested By: Oz

Title: TECHNICIAN

Tested At: 100%

Ambient Temp: 74 deg

KW: 500

Serial Number: CER01398

Serial Number: EMPC 4.2b

Low Oil Pressure: **30** PSI

Overspeed: 2124

RPM: 1800

Hi Water Temp: 225 °F

Hours Before: 2.6

Hours After: 5

Test Load/Duration: 1 HOURS

15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

By: _____

Title: _____

Title: TECH _____