

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job# 9824820

Pre-Start up Checks:

<u> X </u>	1. Eng. Oil Level	<u> X </u>	4. Safety ground connected
<u> X </u>	2. Coolant Level	<u> X </u>	5. Circuit breaker open (off)
<u> X </u>	3. Generator and load bank connected for proper volts		

Test Date: 07/29/25
Tested By: Oz
Title: TECHNICIAN
Tested At: HQ
Ambient Temp: 101

Engine Model:	C32	Serial Number:	SXC00501	KW:	1000
Generator Mfg/Model:	SR4B	Serial Number:	GSC00219	PF	1
Control Panel Mfg:	EMPC 4.2	Serial Number:			

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>15</u>	PSI	Overspeed:	<u>2120</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>225</u>	F	Hours Before:	<u>0</u>	Hours After:	<u>2.1</u>

Test Load/Duration: 1 HOURS 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

Title: _____

By: _____

Title: TECH _____