MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206

(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#**

Pre-Start up Checks:

X 1. Eng. Oil Level
X 2. Coolant Level
X 3. Generator and load bank connected for proper volts
X 4. Safety ground connected
X 5. Circuit breaker open (off)

Test Date: 11/21/25
Tested By: FRED K
Title:
Tested At: 100%
Ambient Temp: 45F

Engine Model: C27 **Serial Number:** DWB02453 **KW:** 750
Generator Mfg/Model: SR4B **Serial Number:** AFN04037
Control Panel Mfg: 3.2 **Serial Number:**

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2120 **RPM:** 1800
Hi Water Temp: 225 F **Hours Before:** 24 **Hours After:** 25

Test Load/Duration: _____ _____ **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP F	Lube Oil	FUEL PRESS	% OF LOAD	
1:15 PM	483	483	482	230	232	230	60.0	192	178	70	107	26%	
1:20 PM	483	482	482	450	449	449	60.0	375	180	69	107	50%	
1:25 PM	483	482	482	687	685	688	60.0	575	180	69	107	77%	
1:30 PM	483	482	481	872	873	871	60.0	730	181	67	107	97%	
1:45 PM	483	482	481	872	873	871	60.0	730	181	67	107	97%	
2:00 PM	483	482	481	931	932	931	60.0	780	181	67	107	104%	
2:15 PM	483	482	481	932	933	931	60.0	780	181	67	107	104%	
2:30 PM	483	483	482	930	931	931	60.0	780	181	66	107	104%	
2:45 PM	483	482	482	0	0	0	60.0	0	178	73	108	0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												#####	

Customer Witness Acceptance:

By: _____

Title: _____

MacAllister Engine Power Approval:

By: _____

Title: TECH

SMM/MEP/072800