MacALLISTER ENGINE POWER

CATERPILLAR® POWER PROI

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 1085

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 01/09/26
Tested By: MYLES PATRIC
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 47F

Engine Model: GTA855A **Serial Number:** 25441200 **KW:** 250
Generator Mfg/Model: STAMFORD/S4L1D- **Serial Number:** X18A021626
Control Panel Mfg: CUMMINS **Serial Number:** POWER COMMAND

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2124 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 267 **Hours After:** 268.6

Test Load/Duration: 1HOURS **15** **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP F	Lube Oil	FUEL PRESS	% OF LOAD
2:00:00PM	483	482	482	0	0	0	60.0	0	172	54		0%
2:05 PM	483	482	482	71	71	71	60.0	59	176	52		24%
2:10 PM	483	482	482	148	147	147	60.0	124	176	51		50%
2:20 PM	483	482	482	302	302	300	60.0	253	180	49		101%
2:35 PM	483	482	482	302	302	300	60.0	253	180	48		101%
2:50 PM	483	482	482	302	302	300	60.0	253	181	48		101%
3:05 PM	483	482	482	303	302	300	60.0	253	180	48		101%
3:20 PM	483	482	482	302	303	300	60.0	253	181	48		101%
3:30 PM	483	482	482	0	0	0	60.0	0	171	49		0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												#####

Customer Witness Acceptance:

By:

Title:

MacAllister Engine Power Approval:

By:

Title: TECH

9727